

ID	Task Name	Duration	Start	Finish	% Completed	Predecessors	Resource Names
0	SL 02 - Project Plan	150d	22-Sep-2014	17-Apr-2015	39%		
1	Empty all Furnishings & Remove Appliance	6d	22-Sep-2014	29-Sep-2014	100%		
2	Prepare Exterior & Skips	13d	01-Oct-2014	17-Oct-2014	100%		
3	Remove Kitchen And Bathroom Fittings	4d	01-Oct-2014	06-Oct-2014	100%		
4	Remove Fire Place And Check Flu(s)	5d	13-Oct-2014	17-Oct-2014	100%		
5	Demolish Kitchen And Hallway Wall	5d	06-Oct-2014	10-Oct-2014	100%		
6	Demolish Fire Place Walls	5d	06-Oct-2014	10-Oct-2014	100%		
7	Demolish Staircase Walls And Cupboard	10d	06-Oct-2014	17-Oct-2014	100%		
8	Demolish Bedroom Walls For Wardrobes	10d	06-Oct-2014	17-Oct-2014	100%		
9	Remove Ceilings	5d	06-Nov-2014	12-Nov-2014	100%		
10	Remove Wall Tiles	7d	06-Nov-2014	14-Nov-2014	100%		
11	Remove Floor Tiles	10d	06-Oct-2014	17-Oct-2014	100%		
12	Remove Plumbing	10d	06-Oct-2014	17-Oct-2014	100%		
13	Remove Electrics	10d	06-Oct-2014	17-Oct-2014	100%		
14	Health & Safety Plan	20d	06-Oct-2014	31-Oct-2014	100%		
15	Demolish Terrace Cupboards	5d	24-Nov-2014	28-Nov-2014	100%		
16	Remove Terrace Tiles - Weather Dependant	5d	05-Jan-2015	09-Jan-2015	65%		
17	Reduce Terrace Planter At Front Door (not Cupboard)	1d	12-Jan-2015	12-Jan-2015	70%	16	
18	Remove Pillars For Pergola Beams	3d	09-Feb-2015	11-Feb-2015	100%	20	
19	Build New Pillars On Wall	8d	18-Feb-2015	27-Feb-2015	100%	18	
20	Remove All Pergola Beams	5d	02-Feb-2015	06-Feb-2015	100%		
21	Manufacture And Install New Pergola Beam	5d	02-Mar-2015	06-Mar-2015	49%	19	
22	Treat All Pergola Beams	10d	09-Mar-2015	20-Mar-2015	0%	21	
23	Prepare Terraces For New Screed	5d	12-Jan-2015	16-Jan-2015	64%	16	
24	Waterproof All Terraces	5d	19-Jan-2015	23-Jan-2015	66%	23	
25	Prepare Final Screed To Terraces	4d	26-Jan-2015	29-Jan-2015	25%	24	
26	Tile All Terraces	6d	30-Jan-2015	06-Feb-2015	0%	25	
27	Grout All Terraces	5d	09-Feb-2015	13-Feb-2015	0%	26	
28	Make Good, Texture And Paint All Terrace	3d	16-Feb-2015	18-Feb-2015	0%	27	
29	HALF TERM BREAK	10d	23-Oct-2014	05-Nov-2014	100%	13	
30	XMAS BREAK	12d	22-Dec-2014	06-Jan-2015	100%	33,37	
31	EASTER BREAK	10d	06-Apr-2015	17-Apr-2015	0%		
32	Electrical Layout - Determine	6d	24-Nov-2014	01-Dec-2014	100%		
33	Electrical Installation - First Fit	15d	01-Dec-2014	19-Dec-2014	100%	32	
34	Electrical Installation - Second Fit	15d	16-Mar-2015	03-Apr-2015	0%	62	
35	Electrical Check And Testing	5d	16-Mar-2015	20-Mar-2015	0%	34	
36	Plumbing Layout	6d	24-Nov-2014	01-Dec-2014	100%		
37	Plumbing Installation - First Fit	15d	01-Dec-2014	19-Dec-2014	100%	36	
38	Plumbing Installation - Second Fit	15d	23-Feb-2015	13-Mar-2015	0%		
39	Plumbing Check & Testing	5d	16-Mar-2015	20-Mar-2015	0%	38	
40	Terrace Testing - Water Checks	5d	16-Feb-2015	20-Feb-2015	0%	27	
41	Plaster Bathroom Walls	15d	22-Dec-2014	09-Jan-2015	80%	33	
42	Plaster Kitchen Walls	15d	22-Dec-2014	09-Jan-2015	50%	37	
43	Plaster Other Walls & Ceilings	3d	07-Jan-2015	09-Jan-2015	76%	30	
44	Lay Floor Screed	13d	07-Jan-2015	23-Jan-2015	100%	30	
45	Lay Floor Insullation	5d	02-Feb-2015	06-Feb-2015	0%	44	
46	Lay Floor Heating Systems	5d	09-Feb-2015	13-Feb-2015	0%	44,45	
47	Lay Final Floor Screed	5d	16-Feb-2015	20-Feb-2015	0%	44,46	
48	Install Floor Heating Thermostat Controls	3d	23-Feb-2015	25-Feb-2015	0%	44,47	
49	Construct Ceiling Frame Work	15d	19-Jan-2015	06-Feb-2015	41%		
50	Fit Ceiling Plaster Boards	5d	09-Feb-2015	13-Feb-2015	0%	49	
51	Mark And Cut Lighting Points	5d	16-Feb-2015	20-Feb-2015	10%	50	
52	Demolish Ventilation Ducts And Remake S	5d	10-Nov-2014	14-Nov-2014	100%		
53	Final Skim To Walls	15d	12-Jan-2015	30-Jan-2015	60%	43	
54	Prepare Ceilings	5d	26-Jan-2015	30-Jan-2015	0%	43	
55	Paint Ceilings - First	5d	04-Feb-2015	10-Feb-2015	0%	51	
56	Paint Ceilings - Second	5d	11-Feb-2015	17-Feb-2015	0%	55	
57	Paint Walls - First	15d	11-Feb-2015	03-Mar-2015	0%	56	
58	Fit Wall & Lay Floor Tiles - Kitchen/Lounge	15d	16-Feb-2015	06-Mar-2015	0%	47	
59	Fit Wall & Lay Floor Tiles - Bathrooms & Be	20d	23-Feb-2015	20-Mar-2015	0%	47	
60	Fit Skirting Boards/Panels	10d	25-Feb-2015	10-Mar-2015	0%	59	
61	Grout Floor Tiles And Skirtings	10d	09-Mar-2015	20-Mar-2015	0%	58	
62	Paint Walls - Second	10d	02-Mar-2015	13-Mar-2015	0%	61	
63	Kitchen - First Fit	15d	16-Feb-2015	06-Mar-2015	0%		
64	Kitchen - Second Fit	10d	09-Mar-2015	20-Mar-2015	0%	61	
65	Kitchen - Appliance Installation	5d	09-Feb-2015	13-Feb-2015	0%		
66	Kitchen - Inspection And Testing	3d	16-Feb-2015	18-Feb-2015	0%	65	
67	Bathroom - Install Sanitary Wares	5d	16-Feb-2015	20-Feb-2015	0%	59	
68	Bathroom - Install Units	2d	20-Feb-2015	23-Feb-2015	0%	59	
69	Bathroom - Inspect & Test	4d	24-Feb-2015	27-Feb-2015	0%	67,68	
70	Prepare All Carpentry - Frames, Doors And	20d	09-Feb-2015	06-Mar-2015	0%		
71	Install All Doors - First Fit	20d	23-Feb-2015	20-Mar-2015	0%	70	
72	Paint All Doors	10d	23-Feb-2015	06-Mar-2015	0%		
73	Install All Doors - Second Fit	5d	23-Feb-2015	27-Feb-2015	0%	70	
74	Remove All Old Aluminiums	10d	09-Feb-2015	20-Feb-2015	0%		
75	Install All New Aluminiums - Doors & Windo	10d	16-Feb-2015	27-Feb-2015	0%	74	
76	Install Glass Internal Doors	5d	02-Mar-2015	06-Mar-2015	0%	72	
77	Install Glass & Stainless Steel Handrails	3d	02-Mar-2015	04-Mar-2015	0%	78	
78	Fit New Wooden Staircase	5d	09-Mar-2015	13-Mar-2015	0%	58	
79	Prepare & Treat New Staircase	5d	02-Mar-2015	06-Mar-2015	0%	78	
80	Snagging - First Checks	5d	02-Mar-2015	06-Mar-2015	0%		
81	Snagging - Second Checks	5d	23-Mar-2015	27-Mar-2015	0%		
82	Snagging - Final Checks	5d	30-Mar-2015	03-Apr-2015	0%		
83	Air Con - Layout	4d	06-Nov-2014	11-Nov-2014	100%	29	
84	Air Con - First Pre-Installation	7d	12-Nov-2014	20-Nov-2014	100%	83	
85	Air Con - Second Installation	3d	16-Mar-2015	18-Mar-2015	0%	62	
86	Air Con - Check & Testing	2d	19-Mar-2015	20-Mar-2015	0%	85	
87	Owner Visit & Inspection - First Visit	1d	16-Jan-2015	16-Jan-2015	51%		
88	Determine Interior Decor Layout	20d	02-Feb-2015	27-Feb-2015	0%		
89	Determine Interior Decor Suppliers	20d	02-Feb-2015	27-Feb-2015	0%		
90	Full Builders Clean	5d	16-Mar-2015	20-Mar-2015	0%		
91	Maids Clean Before Interior Decor Fittings	2d	30-Mar-2015	31-Mar-2015	0%		
92	Maids Clean For Arrival - Inc. Exterior Terra	5d	13-Apr-2015	17-Apr-2015	0%		
93	Milestone Payment - Deposit	0d	22-Sep-2014	22-Sep-2014	100%		
94	Milestone Payment 1	0d	20-Nov-2014	20-Nov-2014	100%		
95	Milestone Payment 2	0d	18-Dec-2014	18-Dec-2014	100%		
96	Milestone Payment 3	0d	29-Jan-2015	29-Jan-2015	50%		
97	Milestone Payment 4	0d	26-Feb-2015	26-Feb-2015	0%		
98	Milestone Payment 5	0d	26-Mar-2015	26-Mar-2015	0%		
99	Installation Of Interior Design	13d	01-Apr-2015	17-Apr-2015	0%		

